

<b>Project:</b> Iron Bridge SMPEI Process Plant Construction – Dry Plant		<b>FMG Document No:</b> 662NSC2002-2000-IT-QA-0003		<b>Document No:</b> C292-QU-ITP-0003		<b>Revision:</b> 2		
<b>Project No:</b> C292		<b>Contract No:</b> 662NSC2002-0000-CO-CP-0002		<b>Prepared By:</b> F.Fernandez		<b>Approved By:</b> W. Bradshaw		
<b>Scope:</b> Bin / Chute Installation						<b>Workpack / Area:</b>		
<b>Control Point</b>	<b>H</b> = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); <b>W</b> = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); <b>S</b> = Surveillance (Monitor operations / surveillance of activity); <b>R</b> = Review Documentation (Sign to record review);							
<b>Resp. Person</b>	<b>QC</b> - Quality Inspector; <b>PE</b> - Project Engineer; <b>CQR</b> - Client Quality Representative; <b>CI</b> - Coating Inspector; <b>PM</b> - Project Manager; <b>SS</b> - Site Supervisor; <b>DC</b> - Dimension Checker; <b>WE</b> - Welding Engineer; <b>PP</b> - Pre-processing Personnel							
ACT No.	DESCRIPTION OF ACTIVITY	PROCEDURE / SPECIFICATION REFERENCE	ACCEPTANCE CRITERIA	VERIFYING DOCUMENTATION	RESP. PERSON	CONTROL POINT		REMARKS
						CIVMEC	CLIENT	
<b>1 Submission / Approval of Documentation</b>								
1.1	Submit Bin / Chute Inspection & Test Plan for FMG Approval	662NSC2002-2000-SW-CN-0002_4 100-ST-QA-0002	662NSC2002-2000-SW-CN-0002_4 Cl. 10.3 100-SP-ST-0001_0 Cl. 10	Approved ITP	QC / PE	H / R	H	
1.2	Submit Weld Procedure Specifications (WPS) and Weld Procedure Qualification Records (WPQR) to FMG for Approval	100-SP-ST-0001_0 AS 1554.1	100-SP-ST-0001_0 Cl. 10.1 AS 1554.1	Approved WPS & WPQR	QC / PE	H / R	R	
1.3	Submit Welder Qualification Records (WQR) to FMG for Approval	100-SP-ST-0001_0 AS 1554.1 Sec 4	100-SP-ST-0001_0 Cl. 10.3 Welders Qualified to AS2980, AS1554 or AS1796	Welders Qualification Record (WQR) Approved & WQR Register	QC / PE	H / R	R	
1.4	Submit Non-Destructive Examination (NDE) Procedures to FMG for Approval	100-SP-ST-0001_0 AS 1554.1 Sec 7.4	100-SP-ST-0001_0 Cl. 10.4 AS 1554.1	Approved NDE Tester's NATA Accreditation Approved NDE Procedures	QC / PE	H / R	R	
1.5	Submit Non-Destructive Examination (NDE) Personnel Qualifications to FMG for Approval	100-SP-ST-0001_0 AS 1554.1 AS 3998 AS 4635	100-SP-ST-0001_0 Cl. 10.4 AS 1554.1 AS 3998 AS 4635	Approved NDE Personnel Qualifications	QC / PE	H / R	R	
1.6	Submit Bolt Tensioning Part Turn Testing Procedure to FMG for Approval	100-SP-ST-0002_0 AS 4100	100-SP-ST-0002_0 Cl. 9.2.8 AS 4100	Approved Bolt Tensioning Part Turn Testing Procedure	QC / PE	H / R	R	
1.7	Where installation is Critical lift, Submit Lift Study where Required to FMG for approval	100-PR-SA-1036_5	100-PR-SA-1036_5 Cl. 3.4	Approved Lift Study	SS / PE	H / R	H	
<b>2 Materials Receipt, Inspection &amp; Storage</b>								
2.1	Inspect Supplied and Fabricated Materials Including Chutes, Bin Components, Liners and Other Related Materials for the Following: • Identification/Markings; • Conformance to Specification and Drawings; • Damaged or Missing Components; and • Review Material Certification and Material Traceability Records.  <b>NOTE:</b> Non-Conforming Materials Shall be Segregated, Quarantined and an OS&D Report Completed.	100-SP-ST-0002_0 C292-QU-PLN-0001 AS 4100	100-SP-ST-0002_0 Cl 8.1 & 8.2 Relevant Aust Standards	Delivery Dockets, Letters of Conformity, Statements of Compliance, Material Certificates, Data Sheets, Delivery Documentation, Packing List	SS / QC / PE	S / R	S	
2.2	Supplied Welding Consumables to be Inspected for the Following and Stored in Accordance with Relevant Specifications and Recommendations: • Damage to Consumables or Packaging; • Contamination with Dissimilar Metals; and • Review Material Certification.	100-SP-ST-0001_0 10-QU-QC-WIN Welding Consumable Control AS 1554.1 AS 1858 AS 2207 AS 2717 AS Applicable to Welding Process Manufacturer Recommendations	100-SP-ST-0001_0 Cl 10.2 Store in dry weather proof location in an area free from possibility of contamination. Welding consumables to be stored per manufacturer instructions (eg Rod Oven)	Material Trace / Batch Certificates, Welding Consumable Register	SS / QC / PE	S / R	S	

<b>Project:</b> Iron Bridge SMPEI Process Plant Construction – Dry Plant		<b>FMG Document No:</b> 662NSC2002-2000-IT-QA-0003		<b>Document No:</b> C292-QU-ITP-0003		<b>Revision:</b> 2		
<b>Project No:</b> C292		<b>Contract No:</b> 662NSC2002-0000-CO-CP-0002		<b>Prepared By:</b> F.Fernandez		<b>Approved By:</b> W. Bradshaw		
<b>Scope:</b> Bin / Chute Installation						<b>Workpack / Area:</b>		
<b>Control Point</b>	<b>H</b> = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); <b>W</b> = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); <b>S</b> = Surveillance (Monitor operations / surveillance of activity); <b>R</b> = Review Documentation (Sign to record review);							
<b>Resp. Person</b>	<b>QC</b> - Quality Inspector; <b>PE</b> - Project Engineer; <b>CQR</b> - Client Quality Representative; <b>CI</b> - Coating Inspector; <b>PM</b> - Project Manager; <b>SS</b> - Site Supervisor; <b>DC</b> - Dimension Checker; <b>WE</b> - Welding Engineer; <b>PP</b> - Pre-processing Personnel							
ACT No.	DESCRIPTION OF ACTIVITY	PROCEDURE / SPECIFICATION REFERENCE	ACCEPTANCE CRITERIA	VERIFYING DOCUMENTATION	RESP. PERSON	CONTROL POINT		REMARKS
						CIVMEC	CLIENT	
<b>3</b>	<b>Acceptance of Foundations Supporting Bin / Chute</b>							
3.1	Inspect Concrete Foundations and Steel Structures for Conformance to the Following: • Structure is as at Correct Level, Alignment and Position; • Structural Connections Have Been Torqued and Verified; • Concrete / Grout Curing Period Satisfied; and • Required Concrete / Grout Strengths Have Been Achieved.	Applicable Sections within C292-QU-ITP-0002 Structural Steel Erection	C292-QU-ITP-0002	Signed ITP	SS / PE	R	R	
<b>4</b>	<b>Bin / Chute Installation</b>							
4.1	Prepare Foundations for Installation of Chute or Bin: • Scabble Concrete Foundation below Baseplate with Allowance for 45° Chamfer in Grout (if applicable) • Steel Members Shall be Clean, Flat and Free From Burrs; • Baseplate Free From Surface Treatment UNO	100-SP-ST-0002_0 IFC Drawings Manufacturer's Recommendation	100-SP-ST-0002_0 Cl. 9.2.4 & 9.2.6 IFC Drawings Manufacturer's Recommendation	Field Inspection Records - Signed ITP	SS / PE	S / R	S / R	
4.2	• Surveying and install Packers / Shims to Achieve Level and Alignment.	100-SP-ST-0002_0 IFC Drawings Manufacturer's Recommendation	100-SP-ST-0002_0 Cl. 9.2.4 & 9.2.6 IFC Drawings Manufacturer's Recommendation	Signed ITP Survey Report	SS/PE	H	H/R	
4.3	Installation of Chutes and Bin Components in Accordance with Drawings and Specifications Progressively Surveying Alignment, Position and Level.	100-SP-ST-0002_0 AS 4100 IFC Drawings	100-SP-ST-0002_0 Cl. 9.2 & 9.5 AS 4100 IFC Drawings	FMG C1-ST-ITR-035 Bins & Chutes	SS / PE	S / R	S / R	
4.4	Inspect Chutes and Impact Plates for the Following: • Horizontal Position of Chutes Centreline at Discharge Pulley Level: ±10mm • Horizontal Misalignment Between Chute Corners at Discharge Pulley Level: 10mm • Horizontal Position of Chutes Centreline at Skirt Level: ±5mm • Horizontal Misalignment between Chute Corners at Skirt Level (Symmetrical to the Chute Centreline);5mm • Vertical Position of Any Point on Chute: ±5mm • Vertical Position of Any Point on Chute at the Skirt Support Level: ±5 mm • Back Wall Angle of Loading Boot: ±1°	100-SP-ME-0004_2 IFC Drawings	100-SP-ME-0004_2 Cl. 5.1 IFC Drawings	FMG C1-ST-ITR-035 Bins & Chutes Survey Report	SS / PE	S / R	R	
4.5	Confirm Sufficient clearance to all moving parts - Pulleys, Belt, Drives	100-SP-ME-0002_0	100-SP-ME-0002_0 IFC Drawings	FMG C1-ST-ITR-035 Bins & Chutes	SS / PE	S / R	R	
4.6	Check Bolted Connections for Part Turn Method Markings and conduct >10% visual inspection of structural bolted connections	100-SP-ST-0002_0 AS 4100 Civmec Project Bolting Procedure C292-QU-PRO-0001	100-SP-ST-0002_0 Cl. 9.2.8 AS 4100 Part-Turn Marks visible for inspection	FMG C1-ST-ITR-003 Bolt Tensioning	PE / QC	H	W	

<b>Project:</b> Iron Bridge SMPEI Process Plant Construction – Dry Plant		<b>FMG Document No:</b> 662NSC2002-2000-IT-QA-0003		<b>Document No:</b> C292-QU-ITP-0003		<b>Revision:</b> 2		
<b>Project No:</b> C292		<b>Contract No:</b> 662NSC2002-0000-CO-CP-0002		<b>Prepared By:</b> F.Fernandez		<b>Approved By:</b> W. Bradshaw		
<b>Scope:</b> Bin / Chute Installation						<b>Workpack / Area:</b>		
<b>Control Point</b>	H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review);							
<b>Resp. Person</b>	QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel							
ACT No.	DESCRIPTION OF ACTIVITY	PROCEDURE / SPECIFICATION REFERENCE	ACCEPTANCE CRITERIA	VERIFYING DOCUMENTATION	RESP. PERSON	CONTROL POINT		REMARKS
						CIVMEC	CLIENT	
<b>5 Site Welding</b>								
5.1	Fill-up weld in accordance with WPS	100-SP-ST-0001_0 AS 1554.1 Approved WPS	100-SP-ST-0001_0 Cl. 10 AS 1554.1 WPS	Weld Traceability Records	QC / SS	W / R	S / R	
5.2	Undertake Welding in Accordance with Approved Weld Procedure Specification	100-SP-ST-0001_0 AS 1554.1 Approved WPS	100-SP-ST-0001_0 Cl. 10 AS 1554.1	Weld Traceability Records	QC / SS	S / R	S / R	
5.3	Complete Visual Inspection on 100% of Completed Weld	100-SP-ST-0001_0 AS 1554.1	100-SP-ST-0001_0 Cl. 10 AS 1554.1	Weld Traceability Records	QC	H	S / R	
5.4	<p>Complete Required NDE of Welds as Follows:</p> <p><u>Splice Welds / Critical Welds</u></p> <ul style="list-style-type: none"> <li>All Full Penetration Butt Weld Splices Shall be Tested Using RT or UT and MPI; and</li> <li>All Welds on Immediate Fittings to Monorail Supports Shall be Tested Using RT or UT and MPI.</li> </ul> <p><u>Complete Penetration Butt Welds</u></p> <ul style="list-style-type: none"> <li>10% of the Length of All Butt Welds Longer than 1000mm Shall be Tested Using RT or UT and MPI.</li> </ul> <p><u>Fillet Welds</u></p> <ul style="list-style-type: none"> <li>5% of all Fillet Welds Shall be Tested Using MPI; and</li> <li>10% of the Length of All Fillet Welds Longer than 1000mm Shall be Tested Using MPI.</li> </ul> <p><u>Other Welds</u></p> <ul style="list-style-type: none"> <li>The Root Pass of All Welds Greater than 38mm Shall be Tested Using MPI; and</li> <li>Lamination of All Plates or Sections Thicker than 23mm Restrained at a Tee Junction by a Butt Weld Shall be Tested Using UT.</li> </ul>	100-SP-ST-0001_0 AS 4100 AS 1554.1	100-SP-ST-0001_0 Cl. 13.6 AS 4100	Weld Traceability Records NATA Endorsed NDE Reports	QC	R	R	
<b>6 Liners, Inspection Doors and Impact Plate Installation</b>								
6.1	Complete Installation of Loose Liners Left Out for Site Connections	100-SP-ME-0002_0 IFC Drawings	100-SP-ME-0002_0 Cl. 3.8 IFC Drawings	FMG C1-ST-ITR-035 Bins & Chutes	SS	S	S	
6.2	Complete Installation of Inspection Doors and Check Doors are Secure when Closed and Free to Open	100-SP-ME-0002_0 IFC Drawings	100-SP-ME-0002_0 Cl. 5.10 IFC Drawings		SS	S	S	
6.3	Check Impact Plate Adjusters are Operational and Impact Plate is Positioned in Accordance with Drawings	100-SP-ME-0002_0 IFC Drawings	100-SP-ME-0002_0 Cl. 5.10 IFC Drawings		SS	S	S	
6.5	Warning/Danger/Hazard Signage installed as required	100-SP-ME-0002_0 AS 1319 AS 4024	100-SP-ME-0002_0 IFC Drawings	Signed ITP	SS	R	S	

<b>Project:</b> Iron Bridge SMPEI Process Plant Construction – Dry Plant	<b>FMG Document No:</b> 662NSC2002-2000-IT-QA-0003	<b>Document No:</b> C292-QU-ITP-0003	<b>Revision:</b> 2
<b>Project No:</b> C292	<b>Contract No:</b> 662NSC2002-0000-CO-CP-0002	<b>Prepared By:</b> F.Fernandez	<b>Approved By:</b> W. Bradshaw

**Scope:** Bin / Chute Installation **Workpack / Area:**

**Control Point** H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time);  
**S** = Surveillance (Monitor operations / surveillance of activity); **R** = Review Documentation (Sign to record review);

**Resp. Person** QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel

ACT No.	DESCRIPTION OF ACTIVITY	PROCEDURE / SPECIFICATION REFERENCE	ACCEPTANCE CRITERIA	VERIFYING DOCUMENTATION	RESP. PERSON	CONTROL POINT		REMARKS
						CIVMEC	CLIENT	
<b>7</b>	<b>Grouting (If Applicable)</b>							
7.1	Refer to Grouting ITP	C292-QU-ITP-0007	C292-QU-ITP-0007	FMG C1-ST-ITR-004 Grout C292-QU-ITP-0007	SS / PE	R	R	
<b>8</b>	<b>Final Inspection</b>							
8.1	Complete Final Inspection of Installed Chutes and Bins	100-SP-ME-0002_2 IFC Drawings	100-SP-ME-0002_2 IFC Drawings	FMG ITR's Complete ITP Signed Punchlist	SS / PE	R	R	
<b>9</b>	<b>Finalise Documentation</b>							
9.1	Redline Drawings Verified for Bins and Chutes Installed	662NSC2002-2000-SW-CN-0002_4 100-ST-QA-0002	662NSC2002-2000-SW-CN-0002_4 100-ST-QA-0002	Redline Drawings	QC / PE	R	R	
9.2	Complete Construction Verification & Punchlisting	662NSC2002-2000-SW-CN-0002_4 100-ST-QA-0002	662NSC2002-2000-SW-CN-0002_4 Cl. 9.1 100-ST-QA-0002 Cl. 2.8	Approved Construction Verification Documentation Signed-off Punchlist	QC / PE	R	R	

**SIGNATURE IDENTIFICATION REGISTER**

NO	NAME	SIGNATURE	POSITION TITLE	ORGANISATION
1				
2				
3				
4				
5				
6				