

| Project: Iron Bridge SPMEI Process Plant Construction - Dry Plant | | FMG Document No: 662NSC2002-2000-IT-QA-0043 | | Document No: C292-QU-ITP-0040 | | Revision: 1 | | |
|---|--|---|--|--|--------------|---------------------------------|-------------------------|---|
| Project No: C292 | | Contract No: 662NSC2002-0000-CO-CP-0002 | | Prepared By: Osei Boakye-Yiadom | | Approved By: W. Bradshaw | | |
| Scope: E&I Installation Area 2540 Primary Grinding B | | | | | | | Workpack / Area: | |
| Control Point H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review); | | | | | | | | |
| Resp. Person QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel | | | | | | | | |
| ACT No. | DESCRIPTION OF ACTIVITY | PROCEDURE/ SPECIFICATION REFERENCE | ACCEPTANCE CRITERIA | VERIFYING DOCUMENTATION | RESP. PERSON | CONTROL POINT | | REMARKS |
| | | | | | | CIVMEC | FMG | |
| 1 Submission/ Approval of Documentation | | | | | | | | |
| 1.1 | Quality Plan, Inspection & Test Plan submission to FMG for approval | 662NSC2002-2000-SW-CN-0002_4 100-ST-QA-0002_1 | 662NSC2002-2000-SW-CN-0002_4 10.7 100-ST-QA-0002_1 14.2 | ITP Approved | QC/PM | H/R | R | |
| 1.2 | Calibration & inspection of Test Equipment | 10-QU-QC-WIN-0009_1 | NATA Certified Calibration Certificate 10-QU-QC-WIN-0009_1 5 | Calibration Register/Reports | QC/SS | H/R | R | |
| 2 Materials | | | | | | | | |
| 2.1 | Inspect all incoming materials for quantity, dimensions, surface treatment, damage or contamination and verify that they are correct in accordance with Bill of Materials (BOM), Delivery Docket and Material Certificates (verify material specification/grade, size and manufacturer). | 662NSP2019-0000-IM-QA-0005_1 | As per the Scope of work document 662NSC2002-2000-SW-CN-0002 | Delivery Dockets, Letters of Conformity, Statements of compliance, Material Certificates, Data Sheets, Delivery Documentation, Packing List, Dilapidation survey report, Trackem | SS/QC/PE | H/R | S | Company Supplied and Contractor Supplied |
| 2.2 | Storage and protection | C292-QU-PLN-0001_0 Quality Management Plan | C292-QU-PLN-0001_0 12 | Material control procedure LO-IV-PRO-0001 OSDR Procedure | SS | H | R/H | |
| 2.3 | Work pack compiling and approval | 662NSC2002-2000-SW-CN-0002_4 | 100-SP-EL-0008 - Standard Engineering Specification Electrical Installation | Approved work pack | PE/SS | PE | S | |
| 3 Installation of Cable containment | | | | | | | | |
| 3.1 | Install Cable ladder, brackets & supports(where applicable), all joints fish plates & fixings to supports | Vendor Manual 100-SP-EL-0008 - Standard Engineering Specification Electrical Installation | AS/NZS 3000 AS/NZS 4680 100-SP-EL-0008.28 | FMG 3D Model NEMA 20B Verified Workpack IFC Drawings | SS | S | S | 1) Cable ladder and accessories shall be hot dipped galvanised steel 2) Cable ladder shall be mounted to maintain 300mm clearance between ladders stacked vertically and at least 150mm clearance under structural steel sections when crossing at right angles and 300mm when running parallel and below structural steel or surface |
| 3.2 | HV Cable ladder earthing | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | 100-SP-EL-0002 5.5(a) AS/NZS 3000 | DRG No 662NC0001-0010-DR-EL-0122 DRG No 662NC0001-0010-DR-EL-0116 DRG No 662NC0001-2000-DR-EL-0021 Workpack | SS | S | S | 1) A bridging conductor of minimum size 35mm ² shall be installed across all HV Cable ladder joints 2) Cable ladders containing HV cables shall be connected to the substation or switchyard earth bar at the originating end, or to the substation earth bars at both ends if running between substations, with a minimum 120mm ² PVC insulated earth cable |
| 3.3 | Running earth installation | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | AS/NZS 3000 | DRG No 662NC0001-2000-DR-EL-0021 | SS | S | S | Refer to TQ202 Response |
| 3.4 | LV or ELV cable ladder earthing | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | 100-SP-EL-0002 5.5(b) | DRG No 662NC0001-0010-DR-EL-0116 Workpack | SS | S | S | 1) Cables ladders containing LV/ELV cables and installed directly on metal structures do not need to be earthed. Bridging conductors are not required for LV and ELV cable ladder provided that the cable ladder joints have been done in accordance with manufacturer specification 3) Bridging conductors are required across disjointed sections of cable ladder |

| Project: Iron Bridge SPMEI Process Plant Construction - Dry Plant | | FMG Document No: 662NSC2002-2000-IT-QA-0043 | | Document No: C292-QU-ITP-0040 | | Revision: 1 | | |
|---|---|---|---|--|--------------|---------------------------------|-------------------------|---|
| Project No: C292 | | Contract No: 662NSC2002-0000-CO-CP-0002 | | Prepared By: Osei Boakye-Yiadom | | Approved By: W. Bradshaw | | |
| Scope: E&I Installation Area 2540 Primary Grinding B | | | | | | | Workpack / Area: | |
| Control Point H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review); | | | | | | | | |
| Resp. Person QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel | | | | | | | | |
| ACT No. | DESCRIPTION OF ACTIVITY | PROCEDURE / SPECIFICATION REFERENCE | ACCEPTANCE CRITERIA | VERIFYING DOCUMENTATION | RESP. PERSON | CONTROL POINT | | REMARKS |
| | | | | | | CIVMEC | FMG | |
| 4 Installation of Earthing System | | | | | | | | |
| 4.1 | HV Equipment earthing | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | 100-SP-EL-0002 5.5(c) | DRG No 662NC0001-0010-DR-EL-0122 Dynamic Asset Database (DAD) 3D Model | SS/QC | S | S | 1) HV equipment equipotential bonding shall be provided by using 70mm stranded Cu PVC earth conductor |
| 4.2 | Electric motors | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | 100-SP-EL-0002 5.5(d) AS3000 Table 5.1 | DRG No 662NC0001-0010-DR-EL-0122 Dynamic Asset Database (DAD) 3D Model Workpack | SS/QC | S | S | Refer to Table 5.1 of AS3000 for motor earth cable selection |
| 4.3 | Instrument Earthing | 100-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | 100-SP-EL-0002 5.4(f) | Vendor manual Workpack | SS | S | S | |
| 4.4 | Installation of earth grid/stakes | 00-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | AS/NZS 3017- Section 3 AS/NZS3000 00-SP-EL-0002 - 5.4(g) | DRG No 662NC0001-0010-DR-EL-0122 DRG No 662NC0001-0010-DR-EL-0120 Workpack | SS | S | S | |
| 4.5 | Installation of earth grid tails to structure/Equipment | 00-SP-EL-0002 Standard Engineering Specification for Electrical Earthing and Bonding | AS/NZS3000 00-SP-EL-0002 - 5.4 | DRG No 662NC0001-0010-DR-EL-0116 DRG No 662NC0001-0010-DR-EL-0120 DRG No 662NC0001-2000-DR-EL-0021 | SS | S | S | |
| 4.6 | Complete inspections and testing of the Earthing system | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Section 3 of AS3017 Section 9 of AS2067 Sections 1.8 and 8.3 of AS/NZS 3000 100-SP-EL-0010 8(f), 8.5 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |
| 5 Installation of conduit saddles and support brackets | | | | | | | | |
| 5.1 | Install conduits, clamps, brackets & supports | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation | FMG 3D Model Dynamic Access Database (DAD) AS/NZS 3000 | FMG 3D model Workpack | SS/QC | W | S | |
| 6 Installation of Electrical Equipment | | | | | | | | |
| 6.1 | Install Electrical equipment complete with support brackets. (including E, I & C LV MCC, Distribution Boards & Welding outlets) | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation | FMG 3D Model Dynamic Access Database (DAD) AS/NZS 3000 AS 60529 | DWG 662NSC0001-0010-DR-EL-0112_0 DWG 662NSC0001-0010-DR-EL-0113_2 DWG 662NSC0001-0010-DR-EL-0140 DWG 662NSC0001-0010-DR-EL-0141 DWG 662NSC0001-0010-DR-EL-0142 | SS | S/R | S | |
| 6.2 | Complete inspections (and testing where required) on electrical equipment that has been installed. | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | 100-SP-EL-0010 section 8 Dynamic Access Database (DAD) AS/NZS 3017 AS/NZS 2067 AS/NZS 3000 | By completing all relevant ITR s Completions data base (CMS) | QC | R | S/R | |
| 7 Installation of Junction boxes, Decontactors, Isolators and Local Control Stations | | | | | | | | |
| 7.1 | Install Junction boxes, Local Control Stations, Isolators and Decontactors complete with stands and support brackets. | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation | FMG 3D Model Dynamic Access Database (DAD) AS/NZS 3000 | DWG 662NSC0001-0010-DR-EL-0112_0 DWG 662NSC0001-0010-DR-EL-0113_2 DWG 662NSC0001-0010-DR-EL-0140 DWG 662NSC0001-0010-DR-EL-0141 DWG 662NSC0001-0010-DR-EL-0142 | SS | S | S | |
| 7.2 | Complete inspections on junction boxes, Local Control Stations and Decontactors that have been installed. | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database (DAD) AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |

| Project: Iron Bridge SPMEI Process Plant Construction - Dry Plant | | FMG Document No: 662NSC2002-2000-IT-QA-0043 | | Document No: C292-QU-ITP-0040 | | Revision: 1 | | |
|---|---|---|---|--|--------------|---------------------------------|-------------------------|---|
| Project No: C292 | | Contract No: 662NSC2002-0000-CO-CP-0002 | | Prepared By: Osei Boakye-Yiadom | | Approved By: W. Bradshaw | | |
| Scope: E&I Installation Area 2540 Primary Grinding B | | | | | | | Workpack / Area: | |
| Control Point H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review); | | | | | | | | |
| Resp. Person QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel | | | | | | | | |
| ACT No. | DESCRIPTION OF ACTIVITY | PROCEDURE / SPECIFICATION REFERENCE | ACCEPTANCE CRITERIA | VERIFYING DOCUMENTATION | RESP. PERSON | CONTROL POINT | | REMARKS |
| | | | | | | CIVMEC | FMG | |
| 8 Installation of Control & Marshalling Panels | | | | | | | | |
| 8.1 | Install Control panels & Marshalling Panels, complete with stands and support brackets. | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation | 3D Model Dynamic Access Database (DAD) AS 60529 AS/NZS 3000 | 3D Model Dynamic Asset Database (DAD) | SS | S/R | S | |
| 8.2 | Complete inspections on Control panels & Marshalling Panels | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database (DAD) AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |
| 9 Installation of Field Devices | | | | | | | | |
| 9.1 | Install Field devices (Instruments), complete with stands and support brackets, Control panels & Marshalling Panels.. | 100-SP-EL-0008 - Standard Engineering Specification Electrical Installation | 3D Model Dynamic Access Database (DAD) AS 4024.3610 AS/NZS 3000 100-SP-EL-0008 13.3 | 3D Model Dynamic Asset Database (DAD) | PE/SS | S/R | S | |
| 9.2 | Complete inspections/testing on Field devices | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database (DAD) AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |
| 10 Installation of HV/LV Cabling | | | | | | | | |
| 10.1 | Install and terminate HV/ LV cabling | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation Cable pull sheet Cable termination sheet | Dynamic Access Database (DAD) AS/NZS 3008.1.1 AS/NZS 3000 AS2067 | Dynamic Asset Database (DAD) Termination Records. | SS | S/R | S | |
| 10.2 | HV cables final connection/terminations | 00-SP-EL-0008 - Standard Engineering Specification Electrical Installation Cable pull sheet Cable termination sheet | Dynamic Access Database (DAD) AS/NZS 3008.1.1 AS/NZS 3000 AS2067 | Dynamic Asset Database (DAD) Termination Records. | SS | S/R | H | FMG hold point required for HV cable final connection and to witness torquing of HV cables |
| 10.3 | Complete inspections and testing of HV/LV cabling | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database (DAD) AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | S/R | S/R | |
| 11 Installation of Control, Instrument and Fibre Optic Cables | | | | | | | | |
| 11.1 | Install and terminate control and Instrument cabling | 100-SP-IN-0019 | Dynamic Access Database (DAD) AS 1049 AS/NZS 3000 | Cable schedule Dynamic Asset Database (DAD) Instrument OEM | SS | S/R | S | Works to be conducted by Qualifield Instrument technician |
| 11.2 | Install and terminate Fibre Optic Cabling | 100-SP-IN-0019 | Dynamic Access Database (DAD) AS 1049 AS/NZS 3000 | As per requirements set out in AS3080 | SS | S/R | S | A 5m service loop shall be provided at the field communication panel end and a 10m loop at switchroom termination end |
| 11.3 | Complete inspections and testing of control, Instrument and Fibre Optic Cables Test records | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database (DAD) AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | Ensure Optical Time Domain Reflectometer (OTDR) test is conducted as per the ITR requirement Ensure LSPM test is conducted |

| Project: Iron Bridge SPMEI Process Plant Construction - Dry Plant | | FMG Document No: 662NSC2002-2000-JT-QA-0043 | | Document No: C292-QU-ITP-0040 | | Revision: 1 | | |
|--|---|--|--|--|--------------|--------------------------|------------------|---------|
| Project No: C292 | | Contract No: 662NSC2002-0000-CO-CP-0002 | | Prepared By: Osei Boakye-Yiadom | | Approved By: W. Bradshaw | | |
| Scope: E&I Installation Area 2540 Primary Grinding B | | | | | | | Workpack / Area: | |
| Control Point H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review); | | | | | | | | |
| Resp. Person QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel | | | | | | | | |
| ACT No. | DESCRIPTION OF ACTIVITY | PROCEDURE/ SPECIFICATION REFERENCE | ACCEPTANCE CRITERIA | VERIFYING DOCUMENTATION | RESP. PERSON | CONTROL POINT | | REMARKS |
| | | | | | | CIVMEC | FMG | |
| 12 | Installation of Light & Small Power | | | | | | | |
| 12.1 | Install lights and General Power complete with poles and support brackets. | Typical installation drawings: 662NSC0001-0010-DR-EL-0126_1 662NSC0001-0010-DR-EL-0127_2 662NSC0001-0010-DR-EL-0128_1 662NSP0033-0000-DR-EL-0003_2 662NSP0033-0000-DR-EL-0004_2 662NSP0033-0000-DR-EL-0006_2 662NSP0033-0000-DR-EL-0007_2 662NSP0033-0000-DR-EL-0008_4 662NSP0033-0000-DR-EL-0009_2 662NSP0033-0000-DR-EL-0010_0 662NSP0033-0000-DR-EL-0027_0 662NSP0033-0000-DR-EL-0028_1 662NSP0033-0000-DR-EL-0030_0 662NSP0033-0000-DR-EL-0031_1 662NSP0033-0000-DR-EL-0032_0 662NSP0033-0000-DR-EL-0033_0 662NSP0033-0000-DR-EL-0034_0 662NSP0033-0000-DR-EL-0035_0 662NSP0033-0000-DR-EL-0036_0 662NSP0033-0000-DR-EL-0037_0 662NSP0033-0000-DR-EL-0038_0 662NSP0033-0000-DS-EL-0001_0 662NSP0033-0000-LI-EL-0001_1 drawing No 662NSP0033-0000-DR-EL-0003 to 662NSP0033-0000-DR-EL-0041 | 3D Model Dynamic Access Database Drawings FMG Specification 100-SP-EL-0009 | Dynamic Asset Database (DAD) 3D Model Workpack | PE/SS | S/R | S | |
| 12.2 | Complete inspections and testing of light fittings, Power Outlets and their subsequent circuits. | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Dynamic Access Database Drawings AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |
| 13 | Motors | | | | | | | |
| 13.1 | Complete termination of motors | Termination pack | AS/NZS 3017 AS/NZS 3000 | Dynamic Asset Database (DAD) FMG issued typical schematic diagrams | SS/PE | S/R | S | |
| 13.2 | Complete inspections and testing of motors | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | AS/NZS 3017 AS/NZS 3000 | By completing all relevant ITRs Completions data base (CMS) | QC | R | S/R | |
| 14 | Transformer Installation, Inspection, and Testing | | | | | | | |
| 14.1 | Installation of transformer | Workpack Vendor Manual | AS/NZS 60076 | IFC drawings FMG Specification 100-SP-EL-0001: Electrical Design Criteria | SS | S | S | |
| 14.2 | Inspection checklist: a) Transformer installed as per construction standards and applicable design drawings. b) Transformer matches system voltage c) Transformer bushings and tank in good condition (no oil leaks) d) HV cables properly terminated and connected on transformer HV bushings, if applicable. e) Neutral connected and earthed on transformer earth bar f) LV and HV connections are as per design | Workpack Vendor Manual | AS/NZS 60076 | IFC drawings | QC | S | S | |
| 14.3 | Transformer testing | Workpack Vendor Manual | AS/NZS 60076 00-SP-EL-0010 Testing and Commissioning of Electrical Installation | By completing all relevant ITRs Completions data base (CMS) | QC | S | S | |

| | | | |
|---|---|---------------------------------|--------------------------|
| Project: Iron Bridge SPMEI Process Plant Construction - Dry Plant | FMG Document No: 662NSC2002-2000-IT-QA-0043 | Document No: C292-QU-ITP-0040 | Revision: 1 |
| Project No: C292 | Contract No: 662NSC2002-0000-CO-CP-0002 | Prepared By: Osei Boakye-Yiadom | Approved By: W. Bradshaw |
| Scope: E&I Installation Area 2540 Primary Grinding B | | | Workpack / Area: |

Control Point H = Hold Point (Work must not proceed to the next step until this activity is completed and a signature obtained); W = Witness Point (Notify to permit witness, work can proceed if witness does not attend at agreed time); S = Surveillance (Monitor operations / surveillance of activity); R = Review Documentation (Sign to record review);

Resp. Person QC - Quality Inspector; PE - Project Engineer; CQR - Client Quality Representative; CI - Coating Inspector; PM - Project Manager; SS - Site Supervisor; DC - Dimension Checker; WE - Welding Engineer; PP - Pre-processing Personnel

| ACT No. | DESCRIPTION OF ACTIVITY | PROCEDURE / SPECIFICATION REFERENCE | ACCEPTANCE CRITERIA | VERIFYING DOCUMENTATION | RESP. PERSON | CONTROL POINT | | REMARKS |
|---------|---|---|---|--|--------------|---------------|-------|---|
| | | | | | | CIVMEC | FMG | |
| 15 | Switchroom Inspection, and Testing | | | | | | | |
| 15.1 | Inspection checklist: a) There is no external damage and paint is correct colour and in good condition b) There is no internal damage and paint is correct colour and in good condition c) All access doors close securely and have overhangs as required d) All equipment is located as per drawings (or attach redlined drawing) e) All gland plates are installed f) All gland plates are of correct size g) All gland plates are of correct material h) Labelling is clear, securely attached and matches drawings i) Danger labels are attached j) Voltage warning labels are attached k) Busbars have been inspected to ensure torque marks are intact after transport l) All weather seals are in place and in good condition m) All devices appear to be fixed securely to their supports after transport n) All cubicles are clean, free from dust or debris o) Check and confirm Substation main earth | Switchroom vendor manual | 00-SP-EL-0008 Standrard Engineering Specification Electrical Installation | Switchroom vendor manual/ FAT results | SS/PE | S | S | |
| 15.2 | Switchroom Testing | 100-SP-EL-0010 Testing and Commissioning of Electrical Installation | Switchroom vendor manual/ FAT results Workpack | By completing all relevant ITRs Completions data base (CMS) | SS | S | S | |
| 16 | Specialised E&I Subcontractor | | | | | | | |
| 16.1 | Fibre optic cable installation, and testing | Vendor/ Subcontractor workpack | FMG Specification for Fibre Optic Cable | Completion of all relevant ITRs Completions data base (CMS) | SS | H | S | Ensure Optical Time Domain Reflectometer (OTDR) is included in the testing Ensure LSPM test is conducted |
| 16.2 | HV Cable testing | Vendor/ Subcontractor workpack | FMG Specification 100-SP-EL-0010 Section 8.3 | Completion of all relevant ITRs Completions data base (CMS) | SS | H | S | |
| 17 | Final Inspection/ Finalise Documentation | | | | | | | |
| 17.1 | Carry out Final Inspection ensuring all punch list items have been closed out. | 662NSC2002-2000-SW-CN-0002_4 100-SP-QA-0001_1 | 662NSC2002-2000-SW-CN-0002_4 Cl. 9.2 100-SP-QA-0001_1 Cl. 2.8 | Punch List signed off Approved Construction Documentation | QC / PE | H / R | W / R | |
| 17.2 | Check and ensure all documents have been signed off by relevant parties | 662NSC2002-2000-SW-CN-0002_4 662NSP2019-0000-IM-QA-0005_1 | 662NSC2002-2000-SW-CN-0002_4 662NSP2019-0000-IM-QA-0005_1 | 100-PL-PM-0004 | QC / PE | H / R | R | |
| 17.3 | Confirm all verifying documents are correct and complete ready for compilation and review. | 662NSC2002-2000-SW-CN-0002_4 100-SP-QA-0001_1 | 100-PL-PM-0004 | Completion and Handover sign off | QC / PE | H / R | R | |

SIGNATURE IDENTIFICATION REGISTER

| NO | NAME | SIGNATURE | POSITION TITLE | ORGANISATION |
|----|------|-----------|----------------|--------------|
| 1 | | | | |
| 2 | | | | |
| 3 | | | | |
| 4 | | | | |
| 5 | | | | |
| 6 | | | | |