

Document Cover Sheet



Iron Bridge Project - SMPEI

Supplier/Subcontractor:	Thejo Australia
Package/PO No:	PP010

Document Title:	Inspection and Test Plan - Installation of Steel Cord Conveyor Belts		
Supplier Document No:	THJ_FRM_410_CIV_IB	Revision:	0
Civmec Document No:	C292-PP010-ITP-0001	Revision:	0
Client No:	662NSC2002-2000-IT-QA-0038	Revision:	0
Date:	01/11/2022		

Document Review Status

<input checked="" type="checkbox"/>	Reviewed: No comments, subject to client's approval	RVD
<input type="checkbox"/>	Revise & Resubmit: Revise as noted, work may proceed subject to incorporation of changes indicated	RAR
<input type="checkbox"/>	Do Not Proceed: Revise and Resubmit, work may not proceed	DNP
<input type="checkbox"/>	Information: Does not require Civmec approval; issued for information only	INF

Review of the document does not relieve the Supplier/Subcontractor of their responsibility for the due and proper performance of the Works in accordance with the Contract/Purchase Order.

Signed for Civmec:  Date: 01/11/2022

Name: Marcel Captuix

Position: QC Inspector

End Client Document Review Stamp

Next Issue at Civmec Revision: _____

Due by: _____

CLIENT NAME:	CIVMEC – Iron Bridge Project	DESCRIPTION:	Installation of Steel Cord Conveyor Belts at FMG Ironbridge		
CLIENT CONTACT:	Martin Thorpe				
SITE:	FMG - Ironbridge				
CONTRACT NUMBER:	C292-CM-AGR-010	DATE:	01/11/2022		

SUMMARY OF REQUIREMENTS:	INSPECTION KEY:	RESPONSIBLE PERSON KEY:															
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td colspan="2">Process Qualifications:</td> </tr> <tr> <td>Belt Splicing Procedures:</td> <td>100-SP-ME-0004</td> </tr> <tr> <td>Belt Installation Procedures:</td> <td>Thejo Australia WIN Document</td> </tr> <tr> <td colspan="2">Traceability:</td> </tr> <tr> <td>Material</td> <td>100-SP-ME-0004 FMG Supplied</td> </tr> <tr> <td>Consumable (splice kit)</td> <td>100-SP-ME-0004 FMG Supplied</td> </tr> <tr> <td>Splice ID</td> <td>100-SP-ME-0004</td> </tr> </table>	Process Qualifications:		Belt Splicing Procedures:	100-SP-ME-0004	Belt Installation Procedures:	Thejo Australia WIN Document	Traceability:		Material	100-SP-ME-0004 FMG Supplied	Consumable (splice kit)	100-SP-ME-0004 FMG Supplied	Splice ID	100-SP-ME-0004	Surveillance Monitor Review Hold Record Witness	S M RV H RC W	Field Supervisor Client: Client Engineer Client Inspector Quality Inspector FS CE CI QC
Process Qualifications:																	
Belt Splicing Procedures:	100-SP-ME-0004																
Belt Installation Procedures:	Thejo Australia WIN Document																
Traceability:																	
Material	100-SP-ME-0004 FMG Supplied																
Consumable (splice kit)	100-SP-ME-0004 FMG Supplied																
Splice ID	100-SP-ME-0004																

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying Document / Report	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	

1.0	Materials Receipt											
1.1	Inspect Conveyor belting and splice kits <ul style="list-style-type: none"> Belt dimensions to spec. Ensure kits dimensions correct for splice. Ensure splice kit is in date and unused. No damage. 	100-SP-ME-004 100-SP-ME-006 AS1333	AS1333 -Appendix A4 CMH Splice Diagrams CMH-IB-016 FMG – 100-SP-ME-0004- 5.13 FMG-100-SP-ME0006 - 6.3.2	FMG – 45-02004-GU-QA-0001 Signed ITP	FS	W			CE CI	S		

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
1.2	Ensure splice kits stored as per manufacturers specifications under correct temperature and conditions.	100-SP-ME-004 662NSP2041-IM-QA-0002 Sect 4.1	CMH Splice Diagrams CMH-IB-016 662NSP2041-IM-QA-0002 Sect 4.1	FMG – 45-02004-GU-QA-0001 Signed ITP	FS	W		CE CI	S			
2.0	Approvals											
2.1	Check all tagging and certification of equipment. (Vulcanising Presses, Single use Thermocouples, Data Loggers) Ensure equipment is maintained and in safe working order.	100-SP-ME-004 100-ST-QA-002 TAPL Equipment Check List / Prestart Documentation	100-SP-ME-0004 Sect 5.13 100-ST-QA-0002-6.9	Equipment Register / Calibration Certificates	FS	H		CE CI	HR			Vulcanising presses shall be calibrated in accordance with manufacturers' recommendations
2.2	Belt Installation Procedure and splice design approved by client.	TAPL WIN Document FMG – 45-02004-GU-QA-0001 662NSP2041-0000-IM-QA-0002	CMH Splice Diagrams CMH-IB-016 FMG – 100-SP-ME-0004 662NSP2041-0000-IM-QA-0002 Sect 3.5	FMG – 45-02004-GU-QA-0001	FS	H		CE CI	H			
3.0	Pull on Conveyor Belt											
3.1	Conveyor signed off for belt Pull	Civmec Conveyor ITP C292-QU-ITP-005	FMG – 100-SP-ME-0004	Civmec Conveyor ITP C292-QU-ITP-005 Sec 11.1	FS	H		CE CI	H			
3.2	Ensure pull ratios suit winch operation.	Thejo Australia Installation WIN	TAPL Belt Pull Calculation	TAPL Belt Pull Calculation	FS	W		CE CI	S			

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
3.3	Ensure winch and anchor points in place.	Thejo Australia Installation WIN	Thejo Australia Installation WIN	THJ_FRM049 Belt Movement Checklist	FS	W		CE CI	S			
3.4	Confirm correct direction of travel. Ensure cable runs over rollers. Check belt orientation. Care and prevention of damage to idlers, pulleys and conveyor equipment.	Thejo Australia Installation WIN	Thejo Australia Installation WIN, Pre belt pull Checklist	Thejo Australia Installation WIN, THJ_FRM049 Belt Movement Checklist	FS	W		CE CI	S			
3.5	Set up Conveyor roll in belt stand. <ul style="list-style-type: none"> Ensure correct direction of travel and belt covers. Ensure shaft size for the roll belt. 	Thejo Australia Installation WIN	Thejo Australia Installation WIN	Thejo Australia Installation WIN, THJ_FRM049 Belt Movement Checklist	FS	W		CE CI	R			
3.6	Attached winch cable to conveyor for pull. <ul style="list-style-type: none"> Ensure correct direction of pulling plate and sling. Ensure correct pulling plate is selected (refer to belt pulling calculation). Check thimble winch rope for damage. 	Thejo Australia Installation WIN	Thejo Australia Installation WIN	Thejo Australia Installation WIN, THJ_FRM049 Belt Movement Checklist	FS	W		CE CI	S			

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
3.7	Pull Conveyor onto system. <ul style="list-style-type: none"> • Ensure correctly rated winch for pull. • Ensure pulling crew briefed on procedure. • Ensure 2-way communication working. • Ensure spotter follows belt end during pull. • Ensure all scrapers backed off. • Ensure drive pulley is turning in direction of pull. • Ensure minimum belt radius is maintained. • Ensure belt tracks within idlers. 	Thejo Australia Installation WIN	Thejo Australia Installation WIN	Thejo Australia Installation WIN, THJ_FRM049 Belt Movement Checklist	FS	W		CE CI	S		Each Splice shall be marked with unique number on both sides of Belt prior to tensioning. Edges of each splice shall be marked on each side of belt to allow splice length measurements to be taken.	
4.0	Set Up for Splicing											
4.1	Prepare Splicing area. <ul style="list-style-type: none"> • Vulcaniser beams, access and tables erected and secured. • Safe access and walkways provided. • Protection against dust and weather elements. • Equipment available for control and humidity. • Framework and scaffolding for covers in place. 	100-SP-ME-004 100-SP-ME-006	Belt Manufacturers Installation Manual FMG-100-SP-006-6.3.2	FMG – 45-02004-GU-QA-0001	FS	W		CE CI	S			

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
4.2	Assemble Vulcaniser, Set up splice. <ul style="list-style-type: none"> Check environmental conditions. Check humidity. Safety check / MSDS. Prepare workstation including tables and Vulcanising beams. Position belts mark and mark out. 	100-SP-ME0004		FMG – 45-02004-GU-QA-0001	FS	W		CE CI	S			
4.3	Prepare Belt Ends. <ul style="list-style-type: none"> Belt end in position. Strip cords and prep skives. Buff skives. Ensure covers clean. Check splice drawing. Check step lengths. Check weather elements before proceeding. Cut cords. Test Samples to be done 	100-SP-ME0004	CMH Technical & Splice Diagrams CMH-IB-016 FMG-100-SP-ME-0004 – CL 5.13.2 AS1333 Appendix	FMG – 45-02004-GU-QA-0001	FS	H		CE CI	S			
4.4	Prep Belt. <ul style="list-style-type: none"> Check humidity. Check cords coated to splice specs. Check alignment. Check belt clamps. 	100-SP-ME0004	CMH Technical & Splice Diagrams CMH-IB-016	FMG – 45-02004-GU-QA-0001	FS	H		CE CI	S			
4.5	Layup. <ul style="list-style-type: none"> Check alignment and layup. Check layup procedures. Carry out visual inspections/ measurement checks. 	100-SP-ME0004	CMH Technical & Splice Diagrams CMH-IB-016	FMG – 45-02004-GU-QA-0001	FS	H		CE CI	H			

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
4.6	Cook Belt. <ul style="list-style-type: none"> • Check edge bars of correct thickness and placing. • Check assembly of heating plates. • Check distribution plates. • Check safety water fittings and pump. • Check electrical connections. • Assemble beams and bolts. • Check safety equipment. • Check pumps. • Check thermos leads. • Confirm Vulcaniser assembly. • Vulcanise to splice spec – temperature, pressure and time. • Record all times, temps and pressure. • Belt marking and splice number included in splice 	100-SP-ME0004	CMH Technical & Splice Diagrams CMH-IB-016 FMG-100-SP-ME-0004 Sect 5	FMG – 45-02004-GU-QA-0001	FS	H		CE CI	W R			
4.7	Cool down Vulcaniser and remove from system. <ul style="list-style-type: none"> • Check top and bottom covers of splice (QA). • Check skives and buff all skives. • Durometer reading. 	100-SP-ME-0004 100-SP-ME-0006	CMH Technical & Splice Diagrams CMH-IB-016 FMG-100-SP-ME-0004 Sect 5	FMG – 45-02004-GU-QA-0001 Compliant Durometer Reading record	FS	W		CE CI QC	W			Test Pieces to be tested and results recorded as compliant before the splice is accepted by FMG FMG-100-SP-ME-0004 – CL 5.13.2 AS1333 Appendix I

Item	Process Activity	Controlling Document	Standard, Spec or Drawing	Verifying	Thejo			Civmec			FMG	Remarks
					Resp. Person	Insp	Sign & Date	Resp. Person	Insp	Sign & Date	Sign & Date	
5.0	Final walk down – Construction Verification											
5.1	Area clean and free of debris. Punch items identified and recorded Rectification of discrepancies complete. As-builts/redline mark ups accepted	FMG – 45-02004-GU-QA-0001	CMH-IB-016	This Document Signed off	FS	H		CE CI QC	R			
5.2	Document review and acceptance. <ul style="list-style-type: none"> • ITRs complete and all associated reference documents supplied • Identified punch items complete and closed out in PIMS. • All associated NCRs closed. • All associated TQs closed. • Test Piece Results Compliant 	100-ST-QA-0001	Schedule of Works. 100-ST-QA0001 Sect 2.8	MDR	FS	R		CE CI QC	R			

Name	Signature	Date